

ABL2500 - Installation Check-list

Customer: _____
 Boat Make / Model: _____
 Trailer Make / Model: _____

Date: _____
 Job #: _____

- | | | | |
|---|--|-------------|--|
| All ABL Power unit bolts correct and tight. | Yes <input type="checkbox"/> No <input type="checkbox"/> | If reworked | Yes <input type="checkbox"/> No <input type="checkbox"/> |
| All ABL Battery Cables correct and tight | Yes <input type="checkbox"/> No <input type="checkbox"/> | If reworked | Yes <input type="checkbox"/> No <input type="checkbox"/> |
| All ABL drive bolts tight | Yes <input type="checkbox"/> No <input type="checkbox"/> | If reworked | Yes <input type="checkbox"/> No <input type="checkbox"/> |
| All Hydraulic fittings tight | Yes <input type="checkbox"/> No <input type="checkbox"/> | If reworked | Yes <input type="checkbox"/> No <input type="checkbox"/> |
| Hydraulic reservoir full | Yes <input type="checkbox"/> No <input type="checkbox"/> | | |
| Rear Quads bolts tight | Yes <input type="checkbox"/> No <input type="checkbox"/> | | |
| All cable ties correct and cut short | Yes <input type="checkbox"/> No <input type="checkbox"/> | | |
| Trailer set up | Yes <input type="checkbox"/> No <input type="checkbox"/> | | |
| ABL Drive adjusted | Yes <input type="checkbox"/> No <input type="checkbox"/> | | |

Setup Dimensions:

ABL centre to centre _____ fits planning stakes: Yes No (check just after bow entry).

Rear Quad Pivot centre to centre _____.

Rear Quads match planning strakes Yes No

Serial numbers recorded Yes No If No Power unit _____, Port Drive _____, Stbd Drive _____.

- Photos taken:** Bow entry (straight on).
 Bow entry rear quad alignment/ clearance.
 Post set-up (square from side).
 ABL Drive under trailer (from side and rear).
 Whole boat on trailer.

Comments: (any parts damaged, not correct or missing).

